

Preferred Bidder Programme-BBS		ON STREET WORKS			
			SDS V22 IFC date	Start	Finish
LINE 1A					
Section 01 Newhaven to Haymarket					
01A Newhaven Road to Foot of the Walk					
	Full Section			12-Aug-08	10-Aug-10
	Newhaven Road to Ocean Terminal	Sub-Section		12-Aug-08	10-May-10
		Trackwork	03-Oct-08	12-Aug-08	14-Sep-09
		Roadworks	03-Oct-08	12-Aug-08	31-Aug-09
		Newhaven Road Tramstop	07-May-08	21-Jul-09	10-May-10
		Leith Sands Sub-Station	30-Jun-06	11-Aug-09	28-Feb-10
		Lindsay Road Retaining Wall (W1)	16-May-08	12-Aug-08	23-Mar-09
		Accommodation Works		21-Jul-09	03-May-10
	Ocean Terminal to Ocean Drive	Sub-Section		12-Aug-08	10-Aug-10
		Trackwork	03-Oct-08	12-Aug-08	26-Jul-10
		Roadworks	03-Oct-08	28-Apr-09	01-Mar-10
		Victoria Dock Bridge (S16)	06-Oct-08	21-Oct-08	21-Sep-09
		Tower Place Bridge (S17)	06-Nov-08	12-Aug-08	21-Sep-08
		Ocean Terminal Tram Stop	25-Mar-08	19-Jan-10	10-Aug-10
		Accommodation Works		11-Aug-09	24-May-10
	Ocean Drive to Port of Leith	Sub-Section		27-Jan-09	28-Jun-10
		Trackwork	03-Oct-08	27-Jan-09	01-Mar-10
		Roadworks	03-Oct-08	28-Apr-09	22-Mar-10
		Port of Leith	25-Feb-08	09-Jun-09	14-Jun-10
		Accommodation Works		15-Sep-09	28-Jun-10
	Port of Leith to Foot of the Walk	Sub-Section		12-Aug-08	31-May-10
		Trackwork	03-Oct-08	12-Aug-08	26-Apr-10
		Roadworks	03-Oct-08	07-Oct-08	28-May-10
		Bernard Street Tramstop	25-Feb-08	25-Aug-09	31-May-10
		Accommodation Works		04-Nov-08	17-Aug-09
01B Foot of the Walk to MacDonald Road					
	Full Section			01-Aug-08	17-Jun-10
	Foot of the Walk to Balfour Street	Sub-Section		01-Aug-08	13-May-10
		Roadworks	28-Mar-08	01-Aug-08	09-Apr-09
		Trackwork	28-Mar-08	10-Apr-09	27-Aug-09
		Foot of the Walk Tramstop	25-Feb-08	07-Oct-08	13-May-10
		Substation-leith walk		07-Aug-09	24-Feb-10
	Balfour Street to MacDonald Road	Sub-Section		10-Oct-08	17-Jun-10
		Roadworks	28-Mar-08	10-Oct-08	12-Feb-09
		Trackwork	28-Mar-08	13-Feb-09	27-Aug-09
		Leith Walk Railway Bridge (S18)	IFC not required	27-Aug-09	27-Aug-09
		Balfour Street Drive Tram Stop	28-Jan-08	13-Mar-09	17-Jun-10
01C MacDonald Road to Princes Street West					
	Full Section			31-Oct-08	29-Jul-10
	MacDonald Road to Picardy Place	Sub-Section		31-Oct-08	22-Jul-10
		Roadworks	28-Apr-08	31-Oct-08	29-Oct-09
		Trackwork	28-Apr-08	08-May-09	20-May-10
		MacDonald Road Tramstop	04-Feb-08	05-Jun-09	22-Jul-10
	Picardy Place to St.Andrew Square	Sub-Section		31-Oct-08	29-Jul-10
		Roadworks	28-Apr-08	30-Oct-09	29-Jul-10
		Trackwork	28-Apr-08	31-Oct-08	17-Sep-09
		Picardy Place Tramstop	14-Mar-07	18-Sep-09	22-Jul-10
		Cathedral Sub-station	10-Dec-07	24-Jul-09	25-Jun-10
	St.Andrew Square to Princes St.West	sub-section		31-Oct-08	25-Jun-10
		Roadworks	28-Apr-08	13-Feb-09	25-Feb-10
		Trackwork	28-Apr-08	31-Oct-08	19-Jan-10
		St.Andrew Square Tramstop	06-Feb-08	13-Feb-09	25-Jun-10
01D Princes Street West to Haymarket					
	Full Section			05-Jan-09	20-Jul-10
	Princes Street West to Shandwick Place	Sub-section		05-Jan-09	20-Jul-10
		Roadworks	31-Mar-08	16-Feb-09	20-Jul-10
		Trackwork	31-Mar-08	05-Jan-09	08-Jun-10
		Princes Street Tramstop	22-Feb-08	20-Jan-10	30-Jun-10
	Shandwick Place to Haymarket	Sub-section		15-Apr-09	28-May-10
		Roadworks	31-Mar-08	27-May-09	18-Mar-10
		Trackwork	31-Mar-08	15-Apr-09	16-Feb-10
		Shandwick Place Street Tramstop	29-Jan-08	06-May-09	28-May-10
Section 02 Haymarket to Roseburn Junction					
02A Haymarket Coridor		02A Haymarket to Roseburn Junction			
	Full Section			01-Aug-08	25-Jun-10
02A Haymarket Coridor		02A Haymarket to Roseburn Junction			
	Haymarket Station Viaduct (S19)		27-Feb-08	01-Aug-08	04-Jun-09
	Trackwork		25-Mar-08	12-Nov-09	05-Mar-10
	Haymarket Station Tram Stop		26-Feb-08	01-Feb-10	25-Jun-10
	Haymarket Terrace Sub-station		08-Feb-08	07-Sep-09	25-Jun-10
	Demolition of Cale Ale House			01-Aug-08	28-Aug-08
Section 05 Roseburn Junction to Gogar					
Section 05A Roseburn Junction to Balgreen Road		Full Section			
				29-Feb-08	26-May-10
05A Roseburn Junction to Balgreen Road		Roseburn Junction to Murrayfield			
	Sub-Section			09-Jan-09	21-Apr-10
	Russell Road Underbridge (S20)		26-Feb-08	09-Jan-09	24-Sep-09
	Trackwork		24-Jul-08	25-Sep-09	16-Dec-09
	Russell Road Sub-station				
	Murrayfield Tram Stop		05-Mar-08	12-Nov-09	21-Apr-10
	Possession works				
	De-Contamination work				
Murrayfield to Balgreen Road		Sub-Section			
				29-Feb-08	26-May-10
	Baird Drive Retaining Walls (W8)		21-Jul-08	29-Feb-08	03-Jul-08
	Balgreen Road Bridge (S22)		18-Aug-08	04-Jul-08	14-May-09
	Balgreen Road Retaining Walls (W9)		18-Jul-08	04-Jul-08	14-May-09
	Murrayfield Retaining Walls (S21B)		31-Mar-08	29-Feb-08	25-Sep-08
	Murrayfield Stadium Underpass (S21C)		19-May-08	29-Feb-08	31-Jul-08
	Murrayfield Retaining Walls (S21D)		25-Jul-08	29-Feb-08	31-Jul-08
	Murrayfield Tram Stop Retaining Wall (W18)*		07-Apr-08	29-Feb-08	19-Feb-09
	Roseburn Street Viaduct (S21A)		05-Mar-08	23-May-08	23-Apr-09
	Russell Road Retaining Walls (W3 & W4)		07-Apr-08	29-Feb-08	28-Mar-09
	Water of Leith Bridge (S21E)		19-May-08	01-Aug-08	27-Mar-09
	Trackwork		24-Jul-08	15-May-09	22-Oct-09
	Balgreen Road Tram Stop		30-Jun-08	21-Sep-09	17-Mar-10
	Jenners Depository Sub-station		no IFC date	31-Aug-09	26-May-10
05B Balgreen Road to Edinburgh Park-5B		Full Section			
05B Balgreen Road to Edinburgh Park		Balgreen Road to Saughton Road North			
	Sub-Section			11-Apr-08	10-Feb-10
	Carricknowe Bridge (S23)		15-Jul-08	06-Aug-08	08-Jan-09

Preferred Bidder Programme-BBS		ON STREET WORKS			
			SDS V22 IFC date	Start	Finish
		Saughton Road Bridge (S24)*	05-Feb-08	11-Apr-08	11-Apr-08
		Trackwork	30-Jun-08	26-Jan-09	20-Jul-09
		Saughton Road North Tramstop	05-Feb-08	19-May-09	10-Feb-10
05B Balgreen Road to Edinburgh Park	Saughton Road North to South Gyle Access	Sub-Section		11-Apr-08	13-Jan-10
		Bankhead Retaining Wall (W11)	03-Apr-08	11-Apr-08	08-May-08
		Broomhouse Road Bridge (S25)*	01-06-07 (complete)	11-Apr-08	11-Apr-08
		South Gyle Access Bridge (S26)	27-Mar-08	11-Apr-08	21-Oct-08
		Trackwork	30-Jun-08	22-Oct-08	19-May-09
		Bankhead Drive Sub-station	no IFC	10-Feb-09	13-Jan-10
		Bankhead Tram stop	30-Jun-07	03-Mar-09	06-Jan-10
05B Balgreen Road to Edinburgh Park	South Gyle Access to Edinburgh Park Station	Sub-Section		11-Apr-08	18-Nov-09
		Trackwork	30-Jun-08	11-Apr-08	12-Sep-08
		Edinburgh Park Station Tram Stop	30-Jun-08	23-Jul-08	18-Nov-09
05B Balgreen Road to Edinburgh Park	Edinburgh Park Station to Edinburgh Park	Sub-Section		11-Apr-08	14-Oct-09
		Edinburgh Park Station Bridge (S27)	21-Apr-08	11-Apr-08	21-Oct-08
		Trackwork	30-Jun-08	22-Oct-08	13-Mar-09
		Edinburgh Park Tram Stop	30-Jun-08	02-Feb-09	14-Oct-09
05C Edinburgh Park to Gogarburn					
05C Edinburgh Park to Gogarburn	Edinburgh Park to Gyle	Sub-Section			
		Gyle Tram stop Retaining Wall (W16)*	16-Nov-07	16-May-08	12-Jun-08
	Edinburgh Park to Gyle	Trackwork	14-Feb-08	13-Jun-08	23-Jan-09
	Edinburgh Park to Gyle	Gyle Tram Stop	10-Apr-08	11-Nov-08	09-Sep-09
05C Edinburgh Park to Gogarburn	Gyle to Depot Stop	Sub-Section			
		A8 Retaining Wall (W16)	01-Feb-07A	29-Feb-08	10-Jul-08
		A8 Underpass (W28)*	16-May-08	11-Jul-08	13-May-09
		Depot Access Bridge (S32)	21-Sep-07A	14-May-09	19-Oct-09
		Trackwork		20-Oct-09	02-Mar-10
05C Edinburgh Park to Gogarburn	Depot Stop to Gogarburn	Sub-Section			
		Trackwork		02-Jul-09	29-Oct-09
		Gogarburn Tramstop	07-Mar-08	30-Sep-09	09-Mar-10
Section 06 Gogar Depot					
Section 06 Gogar Depot		Full Section			
06 Gogar Depot	Depot	Sub-Section			
06 Gogar Depot	Depot	Depot Building	26-Mar-08	29-Feb-08	22-Oct-09
06 Gogar Depot	Depot	Trackwork	24-Mar-08	08-Jan-09	25-Nov-09
06 Gogar Depot	Depot	Depot Sub-Station	21-Jul-07A	15-Aug-08	05-Feb-10
06 Gogar Depot	Depot	E&M Installations		04-Nov-09	13-Mar-10
Section 07 Gogar to Airport					
Section 07 Gogar to Airport		Full Section			
07 Gogar to Airport	Gogarburn to Ingliston Park & Ride	Enabling Works		29-Feb-08	08-Apr-08
07 Gogar to Airport	Gogarburn to Ingliston Park & Ride	Gogarburn Underbridge (S29)	26-Mar-08	16-May-08	12-Jan-09
07 Gogar to Airport	Gogarburn to Ingliston Park & Ride	Gogarburn Culvert No.1 (S30)	15-Jul-08	16-May-08	31-Jul-08
07 Gogar to Airport	Gogarburn to Ingliston Park & Ride	EARL Bridge (S33)	N/R		
07 Gogar to Airport	Gogarburn to Ingliston Park & Ride	Trackwork	26-Mar-08	22-Jan-09	06-Nov-09
07 Gogar to Airport	Gogarburn to Ingliston Park & Ride	Ingliston Park & Ride Tram stop	08-May-08	20-Aug-09	02-Feb-10
07 Gogar to Airport	Gogarburn to Ingliston Park & Ride	Ingliston Park & Ride Sub-station	25-Feb-08	30-Jul-09	14-Apr-10
07 Gogar to Airport	Ingliston Park & Ride to Airport	Enabling Works		29-Feb-08	08-Apr-08
07 Gogar to Airport	Ingliston Park & Ride to Airport	Gogarburn Retaining Wall (W14)	18-Aug-08	16-May-08	04-Sep-08
07 Gogar to Airport	Ingliston Park & Ride to Airport	Gogarburn Culvert No.2 (S31)	15-Jul-08	12-Jun-08	28-Aug-08
07 Gogar to Airport	Ingliston Park & Ride to Airport	Gogarburn Culvert No.3 (S34)	13-Jun-08	23-Jun-08	25-Sep-08
07 Gogar to Airport	Ingliston Park & Ride to Airport	Trackwork	26-Mar-08	26-Sep-08	23-Apr-09
07 Gogar to Airport	Ingliston Park & Ride to Airport	Edinburgh Airport Tram stop	01-Aug-08	16-Feb-09	15-Dec-09
LINE 1B					
Section 03 Haymarket to Granton Square					
03A Roseburn Junction to Crewe Toll		Full Section			
03A Roseburn Junction to Crewe Toll	Roseburn Junction to Roseburn	Sub-Section			
03A Roseburn Junction to Crewe Toll	Roseburn Junction to Roseburn	Roseburn Terrace Bridge (S1)	12-Feb-08		
03A Roseburn Junction to Crewe Toll	Roseburn Junction to Roseburn	Trackwork	05-May-08		
03A Roseburn Junction to Crewe Toll	Roseburn Junction to Roseburn	Roseburn Tram Stop	12-Feb-08		
03A Roseburn Junction to Crewe Toll	Roseburn to Ravelston Dykes	Coltbridge Viaduct (S2)	11-Feb-08		
03A Roseburn Junction to Crewe Toll	Roseburn to Ravelston Dykes	St Georges Bridge (S3 & S4)	11-Feb-08		
03A Roseburn Junction to Crewe Toll	Roseburn to Ravelston Dykes	Trackwork	05-May-08		
03A Roseburn Junction to Crewe Toll	Roseburn to Ravelston Dykes	Ravelston Dykes Tram stop	11-Feb-08		
03A Roseburn Junction to Crewe Toll	Ravelston Dykes to Craigleith	Ravelston Dykes Bridge (S5)	11-Feb-08		
03A Roseburn Junction to Crewe Toll	Ravelston Dykes to Craigleith	Craigleith Bridge (S6)	12-Feb-08		
03A Roseburn Junction to Crewe Toll	Ravelston Dykes to Craigleith	Holiday Inn Access Bridge (S7)	11-Feb-08		
03A Roseburn Junction to Crewe Toll	Ravelston Dykes to Craigleith	Queensferry Road Bridge (S8)	11-Feb-08		
03A Roseburn Junction to Crewe Toll	Ravelston Dykes to Craigleith	Trackwork	05-May-08		
03A Roseburn Junction to Crewe Toll	Ravelston Dykes to Craigleith	Craigleith Tram stop	11-Feb-08		
03A Roseburn Junction to Crewe Toll	Craigleith to Telford Road	Groathill Road Bridge (S9)	11-Feb-08		
03A Roseburn Junction to Crewe Toll	Craigleith to Telford Road	Telford Road Bridge (S10)	10-Mar-08		
03A Roseburn Junction to Crewe Toll	Craigleith to Telford Road	Trackwork	05-May-08		
03A Roseburn Junction to Crewe Toll	Craigleith to Telford Road	Telford Road Tramstop	11-Feb-08		
03A Roseburn Junction to Crewe Toll	Craigleith to Telford Road	Craigleith Sub-station (South Groathill Avenue)	no IFC date		
03A Roseburn Junction to Crewe Toll	Telford Road to Crewe Toll	Drylaw Road Bridge (S11)*	Complete 07/12/06 AIP drawings		
03A Roseburn Junction to Crewe Toll	Telford Road to Crewe Toll	Ferry Road Retaining Wall (W2)	Complete 27/11/2006 AIP drawings		
03A Roseburn Junction to Crewe Toll	Telford Road to Crewe Toll	Trackwork	05-May-08		
03A Roseburn Junction to Crewe Toll	Telford Road to Crewe Toll	Crewe Road Tram Stop	19-Feb-08		
03B Crewe Toll to Caroline Park	Crewe Toll to West Granton Avenue	Crewe Toll Gardens Bridge (S12)	04-Feb-08		
03B Crewe Toll to Caroline Park	Crewe Toll to West Granton Avenue	Trackwork	25-Mar-08		
03B Crewe Toll to Caroline Park	Crewe Toll to West Granton Avenue	West Piton Tram stop	28-Jan-08		
03B Crewe Toll to Caroline Park	West Granton Avenue to Caroline Park	Trackwork	25-Mar-08		
03B Crewe Toll to Caroline Park	West Granton Avenue to Caroline Park	Caroline Park Tramstop	24-Dec-07		
03B Crewe Toll to Caroline Park	West Granton Avenue to Caroline Park	Granton Mains Sub-station	no IFC date		
03C Caroline Park to Granton Square	Caroline Park to Granton Waterfront	Trackwork	03-Apr-08		
03C Caroline Park to Granton Square	Caroline Park to Granton Waterfront	Saltire Square Tramstop	25-Feb-08		
03C Caroline Park to Granton Square	Granton Waterfront to Granton Square	Trackwork	03-Apr-08		
03C Caroline Park to Granton Square	Granton Waterfront to Granton Square	Granton Tram stop	04-Mar-08		
03C Caroline Park to Granton Square	Granton Waterfront to Granton Square	Granton Road Sub-station	no IFC date		