

5C	1	335	IFC Drawings - 5C Track Drainage			1	1,189,259							1	BSC		tie to review changes and respond	INF CORR 4369 11/03/2010
unall	1	336	Office Extension			1	150,000		150,000									
1B	1	337	Section 1B - Testing to carriageway at Leith Walk			1	14,422		14,422									
1B	1	338	Section 1B - Removal of Ornamental Iron Balls from Groathill Depot			1	766		354									
1B	1	339	Section 1B - Remove Spoil from Groathill Depot										1 Deleted				Work carried out by others	
5B	1	340	Section 5B - Edinburgh Park bridge South Abutment Base - Existing Service			1	677		610									
1D	1	341	Princes Street - Reinforced Concrete Slab above Track Box										1 S/S				Works covered out under Princes St Agreement	BSC ref 4788
5C	1	342	Section 5C - Edinburgh Park Private Utilities										1 By Others					
6A	1	343	Section 6A - Street Lighting				2,049						1 Validated				Works incl INTC 187	
6A	1	344	Disposal of Surplus excavated material at Depot (Refer INTC 187)										1 Deleted					
unall	1	345	MUDFA use of Hippo Wheelwash										1 Withdrawn					
5C	1	346	Edinburgh Park Bridge Structural Fill				106,527							1 BSC			Await a response to tie letter INF CORR 1831)	
1D	1	347	Section 1D - Traffic Flow and Remodel at Lothian Road Junction										1 Withdrawn					
1D	1	348	Section 1D - Additional signs on Queen Street				289							1 BSC			Await a response to tie letter INF CORR 2172	INF CORR 2172
1C	1	349	Section 1C / 1D - TM Contingency for Emergency Utility Works			1	378		405									
unall	1	350	Protected Species Mitigation Measures			1	9,870		9,262									
1C	1	351	Section 1C / 1D - Reversal of One Way System to Rose Street										1 Withdrawn					
1D	1	352	Off peak taxi rank at George Street			1	2,591		2,213									
1D	1	353	Section 1C / 1D - Additional Measures at George Street				5,241							1 BSC			Await a response to tie letter INF CORR 2263	INF CORR 2263
1D	1	354	Section 1C / 1D - Provide Corex Signs and Double Yellow Lines on George Street				3,332							1 BSC			Await a response to tie letter INF CORR 2263	INF CORR 2263
1D	1	355	Section 1C / 1D - Additional Signage at George Street / St Andrews Square				3,215							1 BSC			Await a response to tie letter INF CORR 3126	INF CORR 3126 & CB email 8/1/10
1C	1	356	Section 1C / 1D - Replace MASS Barriers at George St., Hanover St & Frederick St.				2,536							1 BSC			Await a response to tie letter INF CORR 3126	INF CORR 3126 & CB email 8/1/10
1C	1	357	Section 1C / 1D - Trial Holes at Princes Street										1 Est Outstanding					
1C	1	358	Section 1C - Incomplete MUDFA Works at Princes Street										1 Est Outstanding					
1D	1	359	Haymarket Junction - Underground Chamber at Clifton Terrace										1 Est Outstanding					
1A	1	360	Alteration of Design at Forth Ports Road 8			1	3,264		2,817									
5A	1	361	Diversion - SP Murrayfield Underpass			1	9,622		7,473									
5B	1	362	Edinburgh Park Bridge - North and South Approach ramps additional Earthworks			1	225,719		185,000									
1D	1	363	Provide Wider Area Signage to Princes Street				12,948							1 BSC			Await a response to tie letter INF CORR 3126	INF CORR 3126 & CB email 8/1/10
2A	1	364	Manhole at Balbirnie Place			1	1,498		1,498									
unall	1	365	Wider Area Fly P&R Survey										1 Withdrawn					
7A	1	366	Water Ingress Gogarburn East Abutment				4,096							1 BSC			Await a response to tie letter 3/9/09	INF CORR 2273 / AS
2A	1	367	Haymarket Rail Station - Network Rail Access Door			1	2,814											
5A	1	368	Demolish all Structures on Plots 97 & 102 near Roseburn Street										1 Est Outstanding					
5C	1	369	Existing Services A8 Underpass Phase 1			1	20,325		20,325									
5B	1	370	Existing Ground Levels at Edinburgh Park Bridge			1	88,297		62,851									
5C	1	371	Utility Diversion 5C/BT/D/05			1	1,898		1,898									
5A	1	372	Utility Diversion 5A/SP/D/08										1 Withdrawn					
5C	1	373	Utility Diversion 5C/TE/D/05			1	5,542		5,542									
7	1	374	Soil Nailing and Reinforced Earth Gogar Landfill										1 Withdrawn					
7	374b		Gogar Landfill Surcharges and monitoring			1	458,002									1 tie		BSC 4818
7	374c		Gogar Landfill Soil Nailing & Reinforced Earth			1	524,034									1 tie		BSC 4838
1	1	375	Revise OLE founds and layout section 1					73,526					1 Est Outstanding					
unall	1	376	Revise OLE founds and layout - line 2					85,723					1 Est Outstanding					
unall	1	377	Amend SDS Design documents					7,644					1 Est Outstanding					
unall	1	378	OHLE Building fixing loads and locations					7,349					1 Est Outstanding					
unall	1	379	Combined OLE Lighting Poles					55,486					1 Est Outstanding					
unall	1	380	OHLE Fixings at Depot Access Bridge					23,513					1 Est Outstanding					
1D	1	381	Charlotte Square West End - On Parking				2,954							1 BSC			Await a response to tie letter	INF CORR 3126 & CB email 8/1/10
1D	1	382	Bus Gate at Shandwick Place				3,398							1 BSC			Await a response to tie letter	INF CORR 3126 & CB email 8/1/10
1D	1	383	Princes Street Rhino Barrier										1 Withdrawn (incl OSSA)					
1D	1	384	Saturn Studs at George Street and Frederick Street				60							1 BSC			Await a response to tie letter	INF CORR 3126 & CB email 8/1/10
1D	1	385	Additional MASS barriers on Great Stuart Street			1	915		915									
1D	1	386	Additional Traffic Management Princes Street										1 Est Outstanding					
1C	1	387	Bus Stand St Andrews Square										1 Withdrawn					
1D	1	388	VMS Signs on Princes St Contingency Route										1 Withdrawn					
1D	1	389	Production of As-Built Drawings for Princes Street										1 Est Outstanding					
5B	1	390	Carrick Knowe Subgrade Improvement			1	110,331		98,501									Refer tie letter 27/5/09 (Ref 1530)
1B	1	391	Access to Leith Walk from 19/3/09										1 Est Outstanding					
5B	1	392	Edinburgh Park Bridge - Pier 1 Base Formation			1	629		561									
5B	1	393	Section 5B - Edinburgh Park Approach Ramp Sub-Grade										1 Withdrawn					
unall	1	394	Notified Departure, V41 Design Delivery Programme										1 Est Outstanding					
unall	1	395	Notified Departure, V42 Design Delivery Programme										1 Est Outstanding					
unall	1	396	Notified Departure, V43 Design Delivery Programme										1 Est Outstanding					
unall	1	397	IFC Changes to Series 600 Earthworks Specification										1 Est Outstanding					
unall	1	398	IFC Changes to Series 1700 Concrete Specification										1 Est Outstanding					
7A	1	399	Additional Starter & Capping Layer Section 7A (Provisional)			1	1,651,190		1,139,305									Await response to tie e-mail 21/12/09 (MP to GC)
2A	1	400	Bicycle Provision at haymarket Steps				8,043							1 BSC			Await a response to tie letter INF CORR 2180	BSC ref 4973 10/03/2010 INF CORR 2180
7A	1	401	Section 7A - Additional West Embankment Starter Layers			1	43,054		36,616									
5B	1	402	Section 5B Groundworks - Additional Starter and Capping Layers			1	2,745,762		1,048,164									Await response to tie e-mail 21/12/09 (MP to GC)
5A	1	403	Section 5C Groundworks - Additional Starter and Capping Layers			1	879,716		930,159									Await response to tie e-mail 21/12/09 (MP to GC)
5C	1	404	Section 5D - Drainage Ditches			1	-6,225										1 Disputed	BSC refuse to withdraw change (DD issue)
1A	1	405	Additional Retaining wall at Tower Bridge Pumping Station				6,757							1 BSC			Refer e-mail ES to JA (10/3/10)	BSC MRH/4309, 06/01/10
6A	1	406	Gogar Depot Earthworks - North Boundary Drainage Design				7,849							Validated				
6A	1	407	Excavate hard material - gogar depot			1	40,670		35,807									
unall	1	408	IFC Changes to Ductwork Specification										1 Est Outstanding					
1A	1	409	Ocean Drive			1	3,264		2,817									
unall	1	410	INTC NOT ISSUED										1 Not issued					
5	1	411	Trackform changes section 5										1 Est Outstanding					
6A	1	412	Depot Floor - Pit for manual bogie turntable				8,914							Validated				
7A	1	413	Expose & Protect existing private drain - Section 7			1	2,697		2,697									
5A	1	414	Russell Road Bridge - Soil Nailing			1	73,167		44,718									
6	1	415	Pumping Station at Depot				65,024							1 BSC			Await a response to tie letter 28/8/09	
1C	1	416	Side Entry Manhole Princes Street 1C2/D/MH/6901										1 Withdrawn				Await response from BSC on tie comments.	INF CORR 2856/GmCg (24/11/09)
7A	1	417	BAA Dual Future Proofing - Eastfield Avenue				46,431						1 Est Outstanding				Await BAA Response and Estimate	INF CORR 4090/AS (12/02/10)
1C	1	418	INTC NOT ISSUED										1 Not issued					
1C	1	419	Replace MASS Barrier at St Andrews Square			1	24,691		22,897									
1B	1	420	Leith Walk Gyrotory System			1	51,017							1 BSC				INF CORR 4131/PD
5B	1	421	Trackform change on Guided Busway			1	550,000		550,000									
1B	1	422	Phase 1b design										1 Withdrawn					
6A	1	423	Section 6 - Remove Soft Material from subgrade of Depot Access Road			1	36,804							1 BSC			Await a response to tie breakdown	INF CORR 2454/GmCg (25/09/09)
7	1	424A	IFC Drawing - Section 7 HRL Drawings Road Layout Scheme										1 Est Outstanding				Await Estimate	INF CORR 4010/GmCg (15/02/10)
7	1	424B	Gogar Farm Road Layout										1 Est Outstanding					BSC ref 4869 03/03/2010
7	1	424C	Ingliston Park & Ride Tram stop access and Car Park										1 Est Outstanding					BSC ref 4869 03/03/2010
7	1	424D	Junction 210 traffic signals (additional civil works)										1 Est Outstanding					BSC ref 4869 03/03/2010

