

	A	B	C	D	E	F	G	H	I
1									
2	Prior Approvals Prioritisation list using V31 IFC dates								
3	Activity	Batch	section	IFC V31					
4	depot ductwork	6/21	6	17/06/2008					
5	steel superstructure	6/24	6	24/06/2008					
6	Murrayfield TS	5/06	5a	27/06/2008					
7	Murrayfield Stop Retaining walls	5/06	5a	27/06/2008					
8	Depot Drainage design	6/21	6	27/06/2008					
9	OLE	6/21	6	27/06/2008					
10	Shandwick Place TS	1/17	1D	03/07/2008					
11	Depot Main Building	6/24	6	07/07/2008					
12	Carrick Knowe underbridge	5/12	5B	11/07/2008					
13	Balgreen Road TS	5/10	5B	24/07/2008					
14	Roseburn Street Viaduct	5/07	5A	25/07/2008					
15	Murrayfield Stadium Retaining Wall	5/07	5A	25/07/2008					
16	Murrayfield Underpass	5/08	5A	25/07/2008					
17	Water of Leith Bridge	5/08	5A	25/07/2008					
18	A8 Underpass	5/20	5A	25/07/2008					
19	Murrayfield Training Pitches Retaining Wall	5/08	5A	01/08/2008					
20	Baird Drive Retaining Wall	5/10	5A	01/08/2008					
21	Balgreen Road Retaining Wall	5/10	5A	15/08/2008					
22	St Andrews Square TS	1/15	1C	22/08/2008					
23	Princes Street TS	1/16	1C	22/08/2008					
24	Picardy Place TS	1/12	1C	22/08/2008					
25	McDonald Road TS	1/11	1C	22/08/2008					
26	Inglison Park and Ride TS	7/27	7	26/08/2008					
27	Edinburgh Airport TS	7/29	7	09/09/2008					
28	Gogar Burn Culvert Three	7/28	7	10/09/2008					
29	Balgreen Road Tram Bridge	5/10	5A	11/09/2008					
30	Gogarburn TS	5/30	5C	11/09/2008					
31	Gogarburn Culvert One	7/25	7	17/09/2008					
32	Gogar Burn culvert Two	7/28	7	17/09/2008					
33	Foot of the Walk TS	1/08	1A	24/09/2008					
34	Bernard Street TS	1/07	1A	24/09/2008					
35	Port of Leith TS	1/06	1A	25/09/2008					
36	Lindsay Road Retaining Wall	1/01a	1A	30/09/2008					
37	Depot Bridge	6/22	6	07/10/2008					

	A	B	C	D	E	F	G	H	I
38	Gogar Burn Retaining Wall One	7/29	7	08/10/2008					
39	Gogar Burn Retaining Wall Two	7/29	7	08/10/2008					
40	Victoria Dock Entrance Bridge	1/02	1A	12/11/2008					
41	Tower Place Bridge	1/05	1A	09/12/2008					
42	Balgreen Road NR Access Bridge	5/10	5A	05/01/2009					
43	Roads (Bypass) 1A3	1/02a	1A	21/01/2009					
44	Ocean Terminal TS	1/02	1A	21/01/2009					
45	Newhaven TS	1/01	1A	21/01/2009					
46									
47	Phase 1b								
48		Activity	Section	v31 IFC date					
49	Roseburn Corridor Structure A	3/02	3A	07/07/2008					
50	Roseburn Corridor Structure C	3/04	3A	07/07/2008					
51	Roseburn Corridor Structure D	3/07	3A	07/07/2008					
52	Roseburn Corridor Structure E	3/09	3A	07/07/2008					
53	Roseburn Corridor Structure F	3/09	3A	07/07/2008					
54	Roseburn Corridor Structure G	3/11	3A	07/07/2008					
55	Roseburn TS	3/02	3A	07/07/2008					
56	Roseburn Terrace Bridge	3/02	3A	07/07/2008					
57	Coltbridge Viaduct	3/03	3A	07/07/2008					
58	St George's School Access Bridge	3/04	3A	07/07/2008					
59	St George's School foot Bridge	3/04	3A	07/07/2008					
60	Craigleith TS	3/07	3A	07/07/2008					
61	Craigleith Drive Bridge Access	3/07	3A	07/07/2008					
62	Holiday Inn Access Bridge	3/09	3A	07/07/2008					
63	Queensferry Road Bridge	3/09	3A	07/07/2008					
64	Telford Road TS	3/13	3A	07/07/2008					
65	Groathill Road South Bridge	3/11	3A	07/07/2008					
66	Crewe Toll TS	3/14	3A	07/07/2008					
67	Roseburn Corridor structure B	3/02	3A	08/07/2008					
68	Roseburn Corridor Structure H	3/12	3A	11/07/2008					
69	Telford Road Bridge	3/12	3A	11/07/2008					
70	Saltire Square TS	3/20	3C	16/07/2008					
71	Ravelston TS	3/05	3A	30/07/2008					
72	Ravelston Dykes Bridge	3/05	3A	30/07/2008					
73	West Pilton TS	3B	3B	15/08/2008					

	A	B	C
1	Technical Approvals Prioritisation list using		
2	Phase 1A		
3	Activity	Region	Valid to date
4	Roads	1D	03/07/2008
5	Drainage	1D	03/07/2008
6	Roads	1B	04/07/2008
7	Drainage	1B	04/07/2008
8	Roads	5B	21/07/2008
9	Drainage	5B	21/07/2008
10	Roads	5C	01/08/2008
11	Drainage	5C	01/08/2008
12	Roads	2A	11/08/2008
13	Drainage	2A	11/08/2008
14	Roads	6	13/08/2008
15	Drainage	1C	22/08/2008
16	Roads	1C1	26/08/2008
17	Roads	1C3	26/08/2008
18	Roads	5A	23/09/2008
19	Drainage	5A	23/09/2008
20	Roads	1A1	24/09/2008
21	Drainage	1A1	24/09/2008
22	Roads	1A2	25/09/2008
23	Drainage	1A2	25/09/2008
24	Road	7	01/10/2008
25	Drainage	7	01/10/2008
26	Roads	1A4	06/10/2008
27	Drainage	1A4	06/10/2008
28	Roads	1C2	24/11/2008
29	Roads	1A3	21/01/2009
30	Drainage	1A3	21/01/2009
31			
32	Phase 1b		

	A	B	C
33	Activity	Section	v31 IFC date
34	Roads	3C	01/08/2008
35	Roads	3B	26/08/2008
36	Roads	3A	07/10/2008

	A	B	C
1	Technical Approvals Prioritisation list using V31 IFC dates - Structures		
2	Phase 1a		
3	Activity	Section	IFC V31 date
4	Murrayfield stop Retaining Wall	5A	27/06/2008
5	Haymarket Station Viaduct	2A	02/07/2008
6	Carrick Knowe Underbridge	5B	11/07/2008
7	Russell Road Retaining Wall 1	5A	18/07/2008
8	Russell road Retaining Wall 2	5A	18/07/2008
9	Roseburn Street Viaduct	5A	25/07/2008
10	Murrayfield Stadium Retaining Wall	5A	25/07/2008
11	Murrayfield Underpass	5A	25/07/2008
12	A8 Underpass	5C	29/07/2008
13	Murrayfield Training Pitches Retaining Wall	5A	01/08/2008
14	Baird Drive Retaining Wall	5A	01/08/2008
15	Balgreen Road Retaining Wall	5A	15/08/2008
16	Gogar Burn Culvert Three	7	10/09/2008
17	Balgreen Road Tram Bridge	5B	11/09/2008
18	Gogar Burn Culvert One	7	17/09/2008
19	Gogar Burn Culvert Two	7	17/09/2008
20	Lindsay Road Retaining Wall	1A	30/09/2008
21	Depot Bridge	6	07/10/2008
22	Gogar Burn Retaining Wall One	7	08/10/2008
23	Gogar Burn Retaining Wall Two	7	08/10/2008
24	Victoria Dock Entrance Bridge	1A	12/11/2008
25	Tower Place Bridge	1A	09/12/2008
26	Balgreen Road NR Access Bridge	5A	05/01/2009
27			
28	Phase 1b		
29	Activity	Section	v31 IFC date
30	Crewe Road Bridge	3B	04/06/2008
31	Roseburn Corridor Structure A	3A	07/07/2008
32	Roseburn Corridor Structure C	3A	07/07/2008

	A	B	C
33	Roseburn Corridor Structure D	3A	07/07/2008
34	Roseburn Corridor Structure E	3A	07/07/2008
35	Roseburn Corridor Structure F	3A	07/07/2008
36	Roseburn Corridor Structure G	3A	07/07/2008
37	Roseburn Terrace Bridge	3A	07/07/2008
38	Coltbridge Viaduct Structure	3A	07/07/2008
39	St Georges Access Bridge	3A	07/07/2008
40	St Georges Foot Bridge	3A	07/07/2008
41	Craikleith Drive Bridge	3A	07/07/2008
42	Holiday Inn Access Bridge	3A	07/07/2008
43	Queensferry Road Bridge	3A	07/07/2008
44	Groathill Road Bridge South	3A	07/07/2008
45	Roseburn Corridor Structure B	3A	08/07/2008
46	Roseburn corridor Structure H	3A	11/07/2008
47	Telford Road Bridge	3A	11/07/2008
48	Ravelston Dykes Bridge	3A	30/07/2008