

tie CHANGE ORDER



| | |
|---|---|
| Project: | Infraco |
| Date: | 6th August 2012 |
| Change Estimate No: | Refer to TNC 539 |
| Change Order No: | 529 Rev A |
| Change Description: | Rev 3A to Rev 4 - Delay Costs September 2011 and Completion Date 8 July 2014 |
| Change Value | £4,541,161.00* |
| Scope of Works:- | <p>This tie change order is issued to give a point of reference per the Infraco / T&T / CEC meeting of 11th July 2012.</p> <p>This change order is supplementary to Change Order No. 529, which provided affect and recognised the Independent Certifier's Opinion regarding the Rev 3A Rev 4 programme, dated 21 December 2011.</p> <p>In particular this changer order requests that the aspect of agreeing and implementing milestones should be enacted.</p> <p>Milestone values and dates should be agreed no later than 24th August 2012.</p> <p>*The milestones and values should be assessed, calculated and agreed to ensure a nett single allowance, taking into account any recovery made under other events or change instructions, all as detailed in the Certifier's Opinion of 21st December 2011.</p> |
| Relief required from compliance with Infraco obligations under the contract:- | To Be Assessed |
| Programme impact and required Extension of Time:- | To Be Assessed |
| Impact on Performance:- | None |
| Any additional Consents, Land Consents and/or Traffic Regulation Orders:- | To Be Assessed |
| Any amendment or revision required to existing Consents, Land Consents and/or Traffic Regulation Orders:- | To Be Assessed |
| Any new agreements with third parties:- | To Be Assessed |
| Any amendment required to the Agreement or the Key Subcontracts as a result of this Change:- | To Be Assessed |
| Proposed Method of Delivery of this Change:- | As Approved Infraco Proposals and Method Statements |
| Any Changes required to the terms of the Agreement and/or the SDS Contract:- | None |
| Effect on Milestone Payments:- | To Be Assessed |
| | |
| | |
| Authorised: | Date: |
| Title/Name: Julian Weatherley | Signature: |
| | |
| Received: | Date: |
| Name: | Signature: |
| | |