

p. 30am 24/11/10

Summary for Team 119

- ① The existing strategy has been effectively formulated & executed to date - too much switching  
- too much throwing of the kitchen sink

⇒ not seen by AB as credible

- ② Mediation in the immediate term is premature & inadvisable (needs to prepare info)

- ③ Meeting with Inpara should proceed

- ④ Termination should not proceed on the basis of the existing RTNs (too vague & unspecific)

- ⑤ Improve performance of contracts - ask for unred updates on  
i) state of design  
ii) current programme  
- then get them to do it

- ⑥ Urgently finalize investigation into factual position

- ⑦ tie > dispute position as project manager should be seriously reconsidered.

~~\_\_\_\_\_~~