

Our ref: **25.1.201/KDR/6860**

Bilfinger Berger-Siemens- CAF Consortium

29 September 2010

BSC Consortium Office
9 Lochside Avenue
Edinburgh Park
Edinburgh
EH12 9DJ
United Kingdom

tie limited
CityPoint
65 Haymarket Terrace
Edinburgh
EH12 5HD

30 SEP 2010

Phone: [REDACTED]
Fax: [REDACTED]

For the attention of Steven Bell – Tram Project Director

Dear Sirs,

**Edinburgh Tram Network Infraco
Infraco Contract: Cessation of all "goodwill" Works**

We refer to our letter dated 22 September 2010 (25.1.201/KDR/6790) in which we advised that we would write to you separately in regard to Infraco's position on works which we are not obliged to carry out under the Infraco Contract.

As you are aware, we have been carrying out certain works which are the subject of INTCs on a goodwill basis and without prejudice to our contractual rights. This was on the understanding that tie would proceed to agree Estimates and issue tie Change Orders in respect of the work in question. We have seen little movement or commitment by tie to achieve this. We are not required to carry out works which are the subject of an INTC in advance of receipt of a tie Change Order or an agreed Estimate.

Accordingly, we advise that forthwith we will cease works associated with the list of INTCs enclosed with this letter in respect of which no tie Change Order or agreed Estimate exists.

Yours faithfully,

[REDACTED]

M Foerder
Project Director
Bilfinger Berger Siemens CAF Consortium

cc: D. Darcy
G. Wakeford
R. Walker
M. Flynn
A. Campos
M Berrozpe
A. Urriza

Edinburgh Tram Network

List of INTCs (Infraco Letter reference 25.1.201/KDR/6860)

INTC	Description
54	TNC007 : St Andrew Square Public Realm Works as CEC specification [Draft]. Site forming extended area over infraco contract. Issued with drawings & Specification Volume 2 Part 7.
64	TNC009 : Ocean Terminal Revised Finishes
66a	Revised Specification (RBS) Gogarburn Tramstop version 2
74a	Sewer Diversion, Gogar Landfill
96	Shandwick Place CEC preferential Treatments
103	IFC Drawing Changes - A8 Underpass
106	IFC Drawing Change Murrayfield Stadium RTW
107	IFC Drawing Change Bankhead RTW
108	IFC Drawing Change Gyle Stop RTW
109	IFC Drawing Change Murrayfield Underpass
110	IFC Drawing Change South Gyle Access Bridge
147	IFC Drawings Change Murrayfield Training Pitches Retaining Wall
148	IFC Drawing Change Balgreen Road Underbridge
152	IFC Drawing changes Vertical and horizontal Alignment Section 5 Sheets 1 to 26
154	IFC Drawing changes OLE Section 5 sheets 1 to 13
156	IFC Drawing changes Tramstops Balgreen Edinburgh Park Saughton and South Gyle
167a	Further changes to wanderers clubhouse building at Murrayfield
167B	Further changes to wanderers clubhouse building at Murrayfield - additional radiators
170	Demolition and alteration of existing building at Cathedral Lane
199	IFC Drawing changes - Balgreen bridges 22 and 22a
203c	Hard Landscaping
203f	Soil Nailing and Soil Reinforcement Works
203h1	Drainage BDDI to IFC Change
203h2	Drainage including Depot Pumping Station, manhole and rising main
203k1	Piling to OLE Poles - IFC Drawings
203k2	Increase in number of OLE bases
203q	IFC issue drawings for earthing and bonding
203s	IFC drawing changes - revised spec Kaba Doors
203v	IFC drawing change to drainage rev 6
204	IFC Drawing changes - Roads , Streetlightning , Drainage Section 5B
205	IFC Drawing changes - Roads , Streetlightning , Drainage Section 5C
210	IFC Drawing changes - Road ,Street Lighting,Landscaping and Drainage Section 1B
211	IFC Drawing changes - Haymarket Tram Stop
212	IFC Drawing changes - Roads and Street Lighting,Landscaping and Drainage Section 2A
213	IFC Drawing changes - Haymarket Station Substation
215	Demolition and alteration of existing Bus Depot at Leith Walk

Edinburgh Tram Network

List of INTCs (Infraco Letter reference 25.1.201/KDR/6860)

INTC	Description
232	IFC Drawing Changes - Section 1C road design
240	Removal and Reinstatement of BT Phone Box
258	Accommodation Works Future Proofing on behalf of New Ingliston Limited and Highland Properties Limited (Scotland).
262	IFC Drawing Changes - Section 5B - Track Drainage
262b	IFC Drawing Changes - Section 5B - Track Drainage
264A	IFC Drawing Changes - Earthworks lowering Lindsay Road
264B	IFC drawings and specification for work chainages 100000 to 100600 - section 1A4
277	Airport Tramstop Canopy tie in options.
290	CAF - Air Supply
316B	Section 1D - IFC Drawing Changes drainage Plate 24 only
335	IFC Drawing Changes - Track Drainage Section 5C
359	Haymarket Junction- Underground Chamber at Clifton Terrace
374b	Gogar Landfill Area surcharging and monitoring of surcharge
374c	Gogar Landfill Area soil nailing and reinforced earth
374D	Gogar Landfill area - Trackform Change
380	Amend OHLE fixings at Depot Access Bridge
404	Section 5B - Drainage Ditches
405	Additional Retaining Wall at Tower Bridge Pumping Station
411	IFC Drawing Changes - Trackform
415	Depot Pumping Station, manhole and rising main
417	BAA Dualling Future Proofing (Eastfield Avenue)
424a	Revised IFC HRL Drawings Section 7 - Road Scheme layout
424b	Revised IFC HRL Drawings Section 7 - Gogar farm Road layout
424c	Revised IFC HRL Drawings Section 7 - Ingilston Park and Ride Tram stop access and car park
424d	Revised IFC HRL Drawings Section 7 - junction 210 traffic signal (additional civil works)
424e	Revised IFC HRL Drawings Section 7 - road footway realignment
433	Traffic management at Verity House Access Road
441	Site Wide Contamination
471	IFC drawing changes - Section 5B - Ducting and Cable Routes
493	Base Date Design to Issued for Construction Drawings - Murrayfield Stadium Tram Stop
494	IFC drawing changes - Section 5A - Ducting and Cable Routes
495	IFC drawing changes - Section 5C - Ducting and Cable Routes
496	IFC drawing changes - Section 1A - Ducting and Cable Routes
498	IFC issue drawings for Bus Lane and Tram only zones - Systemwide
504	Additional lighting columns at Carrick Knowe Bridge
510	IFC drawing changes - Section 7 - Ducting and Cable Routes

Edinburgh Tram Network

List of INTCs (Infracore Letter reference 25.1.201/KDR/6860)

INTC	Description
511	Russell Road Retaining Wall 4 - piling obstructions - alternative design required.
515	Floating Slab in City Centre
520	Traffic Management to accommodate re-introduction of buses
521	Disaster recovery Centre
523	A8 Underpass - support and protect BT equipment
528	IFC Drawing changes - Roads , Streetlightning , Drainage Section 5A
544	Additional parapet upstand on deck of Carrick Knowe bridge
545	Remove Bus Shelter in George Street
555	5B Bus Gate protection or diversion of existing services
559	A8 Underpass Scottish Gas Main Diversion
588	Special trackform construction at shallow depth obstructions
590	Section 2A - CBR Verification Results - TQ 1518
593	Revisions to OLE bases - Section 2A
594	IFC drawing changes - Section 2A - Ducting and Cable Routes
611	Bus Gate existing drainage
613	W8 Baird Drive RTW - contaminated material
628	Removal of materials from Port of Leith Housing Association land at the Casino
629	IFC Drawing changes for Section 2 Track Drainage
631	OLE Pole foundations - BDDi - IFC - Section 7
653	Badger Sett removal
657	Jane Street Radio Mast - Feasibility Study and Site Share Application
674	Edinburgh Park Station Tramstop