

For The Attention of Martin Foerder
Project Director
Bilfinger Berger Siemens CAF Consortium
9 Lochside Avenue
Edinburgh Park
Edinburgh EH12 9DJ

Our Ref: INF CORR 2871

19th November 2009

Dear Martin,

Edinburgh Tram Network
tie Change Order 116


Further to our letter INF CORR 2773 dated 5th November 2009 and in full accordance with that letter the Estimate for INTC No 1 has been agreed in the sum of £3,524,000.

In this respect, we hereby issue tie Change Order No 116 in accordance with Clause 80.13

Yours sincerely

[Redacted Signature]
Steven Bell
Project Director – Edinburgh Tram

Delivering transport projects

tie CHANGE ORDER	
Project:	INFRACO
Date:	09 November 2009
Infraco Notice of tie Change No:	1
Change Order No:	116
Change Description:	Full and final determination of revised Estimate for the Bilfinger Berger Element and the Siemens Element enclosed with letter reference 25.1.201/KDR/3956 dated 4 November 2009 in connection with INTC No 01 - agreed extension of time in respect of the design programme revision from V26 to V31 all as confirmed and agreed in the letter INF CORR 2773 dated 5 November 2009.
Change Value	£3,524,000.00
Relief required from compliance with Infraco obligations under the contract:-	As Programme Revision 1 - Section A 5.8 Weeks ; Section B 9.8 Weeks; Section C 7.6 Weeks; Section D 7.6 Weeks
Programme impact and required Extension of Time:-	Agreed Programme Revision 1 with extension to Open for Revenue Service date of 7.6 weeks.
Impact on Performance:-	Included in full and final determination
Any additional Consents, Land Consents and/or Traffic Regulation Orders:-	None Required
Any amendment or revision required to existing Consents, Land Consents and/or Traffic Regulation Orders:-	None Required
Any new agreements with third parties:-	None Required
Any amendment required to the Agreement or the Key Subcontracts as a result of this Change:-	None
Proposed Method of Delivery of this Change:-	Not Applicable
Any Changes required to the terms of the Agreement and/or the SDS Contract:-	None
Effect on Milestone Payments:-	BSC to update Milestone Schedule
Authorised:	Date: 1/18/11/09
Title/Name: Steven Bell	Signature: 
Received:	Date:
Name:	Signature: